

COMPLETION REPORT

1. Name of Work : **WARD MAINTENANCE OF WARD USING TRACTOR
SILT & LABOURS IN WARD NO.12 IN SHETTYHALLI
SUB DIVISION (6.00 AM TO 2.00 PM)**
2. Sanctioned Estimate No. & Dt :
3. Head of Account which is Chargeable :
4. Work Order No. & Dt : NO. EE/00/100/172/13-14, Dt : 20/12/2013
5. Name of Contractor : **SRI R. SHIVARAM**
- 6a. Time stipulated for completion of work :
- b. Delay in execution of work : --
7. Measurement recorded in : M.B. No. 1677/10-11
8. Check measurement of the Asst. : M.B. No. Page No. 167676/2 to 678/2
Asst. Exe. Eng. / Exe. Eng. : Page No.
9. Name of the Office / Official :
incharge of the work :
10. a) Asst. Engineer : Ravi. N. K.
b) Asst. Exe. Engineer : Ramachandramurthy. S. M.

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
12.00 Lakhs	11,33,635 = 00		

- 1) Certified that the above work has been completed within the stipulated time noted in the work order.
- 2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
- 3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.


ASST. ENGINEER


ASST. EXECUTIVE ENGINEER
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE
ವಿನ್.ಎಂ ರಸ್ತೆ, ರವೀಂದ್ರನಗರ, ಬೆಂಗಳೂರು